



start new search
 19-000346 SWR19-004952 4831 SW 168 AVE
 16-000334 LBS16-004952 3260 SPANISH RIVER DR

- Home
- My Activities
- Create
- Search
- Reports
- Support Center
- Administration
- Logoff

Permit Project



File #: 19-000346 ...
 4831 SW 168 AVE SOUTHWEST RANCHES FL
 REPLACE 14 WINDOWS AND 3 DOORS

- Permits
- Reviews
- Inspections
- Activities
- Documents
- Contacts
- History

| EDIT: | Inspection Type | Assigned By | Assigned To | SWR19-0049 | Due | Complete | Status |
|------------|-----------------|--|-------------|--------------|------------|------------|-----------|
| File | Structural | Cap Admin | SWR 2 | SWR19-004952 | 02/17/2022 | 02/17/2022 | Approved |
| ADD: | | Approved By BO Brian Dillion | | | | | |
| Activity | Structural | Cap Admin | Cap Admin | SWR19-004952 | 02/07/2022 | 02/07/2022 | Approved |
| Address | | Window/Door Final: | | | | | |
| Alert | Structural | SWR 1 | SWR 2 | SWR19-004952 | 08/02/2021 | 08/02/2021 | Cancelled |
| Contact | | Window/Door Final: | | | | | |
| Document | Structural | System User | SWR 2 | SWR19-004952 | 07/15/2021 | 07/15/2021 | Fail |
| Email | | Eric 561-732-0300. Building final inspection WATER DILFILTRATION OBSERVED LETTER FROM ENGINEER WILL BE PROVEDED CERTIFIED THAT WINDOWS ARE ACCEPTABLE | | | | | |
| Inspection | Structural | SWR 2 | SWR 2 | SWR19-004952 | 07/13/2021 | 07/13/2021 | Fail |
| Letter | | FinalDEFENCIIES NOT CRRECTED | | | | | |
| Note | Structural | System User | SWR 2 | SWR19-004952 | 07/02/2021 | 07/02/2021 | Cancelled |
| Payment | | Contact name and number Eric 561-413-9448 Window/Door Final: | | | | | |
| Permit | Structural | System User | SWR 2 | SWR19-004952 | 03/16/2021 | 03/16/2021 | Cancelled |
| Route | | Inspection reschedule request from 03/16/2021 - 08:00 AM to 03/16/2021 - 08:00 AM by DANIEL BECKNER, PARADISE EXTERIOR LLC on 02/23/2021 - 07:32 PM Notes: Contact name and number is Zach 561-732-0300 not ready | | | | | |
| REPORTS: | Structural | SWR 1 | SWR 2 | SWR19-004952 | 09/23/2020 | 09/23/2020 | Partial |
| Custom | | Bucks: 561-732-0300 I am needing this scheduled for Tuesday September 22, in the PM if able.PARTIAL IN PROGRESS | | | | | |
| Detail | Structural | SWR 1 | SWR 2 | SWR19-004952 | 09/17/2020 | 09/17/2020 | Cancelled |
| Summary | | Bucks: 561-732-0300 | | | | | |
| | Structural | SWR 1 | SWR 2 | SWR19-004952 | 09/16/2020 | 09/16/2020 | Partial |
| | | Bucks: 561-732-0300 | | | | | |
| | Structural | SWR 1 | SWR 2 | SWR19-004952 | 09/16/2020 | 09/16/2020 | Partial |
| | | Window/Door in Progress: | | | | | |
| | Structural | SWR 1 | SWR 2 | SWR19-004952 | 09/15/2020 | 09/15/2020 | Partial |
| | | Bucks: 561-732-0300 | | | | | |
| | Structural | SWR 1 | SWR 2 | SWR19-004952 | 09/14/2020 | 09/14/2020 | Partial |
| | | Bucks: 561-732-0300 | | | | | |
| | Structural | SWR 2 | SWR 2 | SWR19-004952 | 09/24/2019 | 09/24/2019 | Fail |
| | | Bucks: Deficiencies: 1) 3" thick wood buck installed; Pending approved doc's from EOR / AOR (2) NOA's number don't match w/ approved doc's (3) Interior glazing cracked (4) Loose / not anchored bottom wood buck (5) Jammed windows mechanism (6) Loose window handle | | | | | |

