

R402.3.2

Average SHGC: 0.27

Max SHGC: 0.25

Average SHGC of 0.27 is greater than the maximum of 0.25.

**R402.2.9**

Slab insulation is evaluated through total UA.

**R402.4.1.2**

Air Leakage Testing

A post construction blower door test is required to verify the air leakage meets the requirement.

**R404.1**

Lighting Equipment

At least 100.0% of fixtures shall be high-efficacy lamps, currently 0.0% are high-efficacy.

**Mandatory Checklist**

Mandatory code requirements that are not checked by Ekotrope must be met.

Florida 2023 Mandatory Requirements must be checked as complete.

**R403.6.1**

Mechanical Ventilation Efficiency

**Update****Change codes**